

CERTIFICATE OF THOROUGH EXAMINATION

This report complies with the Lifting Operation and Lifting Equipment Regulations

Date of Through Examination: 26/07/2026	Date of Report: 26/07/2026	Report number: RAS-AM-260750060
---	----------------------------	---------------------------------

Name and Address of employer for whom the thorough examination was made: MOHAMED AL GHARAWI	Address of premises at which the examination was made: AL ZUBAIR
Description and identification of the equipment: SPREADER BEAM	TARE WEIGHT: 450 kg Max Groos Weigh: 40450 kg Min. Length (full retract): 3 m Full Extended Length: 5.6 m Manufacture: Local SWL: 40 Ton



EXIMENED ACCORDING TO BS EN 13155:2020

PADEYES DIMENSION:	THICKNESS:	PIN HOLE:
	45 mm	53 mm

Tools Details

Description	S/N	Description	S/N	Description	S/N
Load Cell	30682/25532	Measuring Tape	N/A	Digital Caliper	4000576010

Is this the first examination after installation or assembly at a new site or location?	YES	NO	✓	Was the examination carried out:	
				Within an interval of 6 months?	YES ✓ NO
				Within an interval of 12 months?	YES NO ✓
If the answer to the above question is YES has the equipment been installed correctly?	YES	NO		In accordance with an examination scheme?	YES NO ✓
				After the occurrence of exceptional circumstances?	YES NO ✓

Serial Number: S00078	Quantity: 01	Inspection Method: VT & MPI & Dimension Check
------------------------------	---------------------	--

Is the above a defect which is of immediate danger to persons	YES	NO	✓
---	-----	----	---

Is the above a defect which is not yet but could become a danger to persons: (If YES state the date by when) NONE	YES by:
--	---------

Particulars of any repair, renewal or alteration required to remedy the defect identified above: **NONE**

Identification of any part found to have a defect which is or could become a danger to persons and a description of the defect: (If none state **NONE**) **NONE**

Particulars of any tests carried out as part of the examination: (If none state **NONE**)
The Referenced Equipment Has Been Visual & Load Tested As per **BS EN 13155:2020** and Found Satisfactory at the Time of Inspection.


IS THIS EQUIPMENT FIT FOR PURPOSE?	YES	✓	NO
---	-----	---	----

Name & Qualifications of person making this report: Mustafa Salman	Name of person authenticating this report: Signature: Ahmed Yahya	Latest date by which next thorough examination must be carried out: 25/01/2027
---	--	---

Name and address of employer of persons making and authenticating this report:
Hussein Ali Hussein, Basra, Burjesia



THROUGH VISUAL & MAGNETIC PARTICLE INSPECTION REPORT

Certificate No: RAS-AM-260750060		Date: 26/JULY/2026	
Customer: MOHAMED AL GHARAWI		Due Date: 25/JANUARY/2027	
Location: Iraq- Basra			
Name and Address of Owner AL Zubair		Type SPREADER BEAM WELDING AND STRESS POINTS	
Serial Number: • S00078		Quantity 01	
			
Inspection Method 1 - (MPI Test) & Visual Test		Final Results PASSED	
NDT DETAILS			
Equipment Type: YOKE S/N: A12.512		Standard: ASTM E709	
Indicator: MAG INK		Method: WET	
Inspection Result:			
VISUAL AND MAGNETIC PRATICLE INSPECTION (M.P.I) HAD BEEN DONE ON WELD, FORGN & CRITICAL AREAS FOR THE ABOVE DESCRIPTION			
AND FOUND			
VISUALLY: SURFACE INSPECTION OF WELDING.... (ACCEPTED) M.P.I: FREE FROM SURFACE CRACKS OR ANY OTHER DISCONTINUITIES AT TIME OF INSPECTION...(ACCEPTED)			
Name & Qualifications of person making this report: Mustafa Salman 		Name of person authenticating this report: Signature: Ahmed Yahya 	

