

VISUAL & MAGNETIC PARTICLE INSPECTION REPORT

Certificate No: RAS-Y-26075015		Date: 22/07/2026	
Customer: ALYAMAMA Company		Due Date: 21/01/2027	
Location: Iraq- Basra			
Name and Address of Owner OM QASER		Description Structural Welded Connection	
		Area of Examination: Welded Area on the Frame at the Structural Cross Member Connection	
		Inspection Result: VISUAL AND MAGNETIC PARTICLE INSPECTION (MPI) HAD BEEN DONE ON WELD & CRITICAL AREAS FOR THE ABOVE DESCRIPTION AND FOUND VISUALY: SURFACE INSPECTION OF WELDING.... (ACCEPTED) M.P.I: FREE FROM SURFACE CRACKS OR OTHER DISCONTINUITIES OF INSPECTION... (ACCEPTED)	
Inspection Method 1 - NDT (MPI Test) & Visual Test		Final Results PASSED	
NDT DETAILS			
Equipment Type: YOKE S/N: A12.512		Standard: ASTM E709	Method: WET
Procedure: RAS-T-21090008		Indicator: MAG INK	
Recommendation of Certificate			
This is to certify that the undersigned, a competent inspector, did attend the site for testing to examine and ascertain that this Welded Area on the Frame at the Structural Cross Member Connection is safe for the intended use with the limits specified providing			
Name & Qualifications of person making this report: AHMED YAHYA 		Name of person authenticating this report.: MUSTAFA SALMAN 	

