

CERTIFICATE OF THOROUGH EXAMINATION

This report complies with the Lifting Operation and Lifting Equipment Regulations

Date of Through Examination: 01/06/2026	Date of Report: 01/06/2026	Report number: RAS-MU-260650707
---	----------------------------	--

Name and Address of employer for whom the thorough examination was made: IGCC CO	Address of premises at which the examination was made: IGCC CAMP
Description and identification of the equipment: SPREADER BEAM 2X2	TARE WEIGHT: 410KG MAX GROSS WIGHT: 20410 KG BEAM LENGTH : 4.1 m PADEYES HOLE: 45 MM Manufacture: LOCAL SWL: 20 Ton



EXAMINED IN ACCORDING TO BS EN 13155:2003 + A2: 2009

Tools Details

Description	S/N	Description	S/N	Description	S/N
Load Cell	30682/25532	Measuring Tape	N/A	Digital Caliper	4000576010

NDT Details

Standard	BS EN 13001-1:2015	YOKE SN.	A12-512	Contrast Media	White Contrast
Procedure	RAS-T-21090008	Method	Wet	Indicator	MAG INK
Results	MPI was carried out on Spreader Beam welding, stress points and they were found free of surface defects at time of inspection.				

Is this the first examination after installation or assembly at a new site or location?	YES	NO	✓	Was the examination carried out:	YES	NO	✓
If the answer to the above question is YES has the equipment been installed correctly?	YES	NO	✓	Within an interval of 6 months?	YES	NO	✓
				Within an interval of 12 months?	YES	NO	✓
				In accordance with an examination scheme?	YES	NO	✓
				After the occurrence of exceptional circumstances?	YES	NO	✓

Serial Number: 00065	Quantity: 01	Inspection Method: VT & MPI & Dimension Check
-----------------------------	---------------------	--

Is the above a defect which is of immediate danger to persons	YES	NO	✓
---	-----	----	---

Is the above a defect which is not yet but could become a danger to persons: (If YES state the date by when) NONE	YES by:
---	---------

Particulars of any repair, renewal or alteration required to remedy the defect identified above: NONE
--

Identification of any part found to have a defect which is or could become a danger to persons and a description of the defect: (If none state NONE) NONE

Particulars of any tests carried out as part of the examination: (If none state NONE) The Referenced Equipment Has Been Visual & Load Tested As per BS EN 13155:2003 + A2: 2009 and Found Satisfactory at the Time of Inspection.

IS THIS EQUIPMENT FIT FOR PURPOSE?	YES	NO	✓
---	-----	----	---

Name & Qualifications of person making this report: Ahmed Yahya	Name of person authenticating this report: Signature: MUSTAFA SALMAN	Latest date by which next thorough examination must be carried out: 30/11/2026
--	---	---

Name and address of employer of persons making and authenticating this report: Hussein Ali Hussein, Basra, Burjesia
--



THROUGH VISUAL & MAGNETIC PARTICLE INSPECTION REPORT

Certificate No: RAS-MU-260650707		Date: 01/06/2026	
Customer: IGCC Company		Due Date: 30/11/2026	
Location: Iraq- Basra			
Name and Address of Owner IGCC		Type SPREADER BEAM WELDING AND STRESS POINTS	
Serial Number: • 00065		Quantity 01	
			
Inspection Method 1 - (MPI Test) & Visual Test		Final Results PASSED	
NDT DETAILS			
Equipment Type: YOKE S/N: A12.512		Standard: ASTM E709	
Indicator: MAG INK		Method: WET	
Inspection Result:			
VISUAL AND MAGNETIC PRATICLE INSPECTION (M.P.I) HAD BEEN DONE ON WELD, FORGN & CRITICAL AREAS FOR THE ABOVE DESCRIPTION			
AND FOUND			
VISUALLY: SURFACE INSPECTION OF WELDING.... (ACCEPTED)			
M.P.I: FREE FROM SURFACE CRACKS OR ANY OTHER DISCONTINUITIES AT TIME OF INSPECTION (ACCEPTED)			
Name & Qualifications of person making this report: Ahmed Yahya		Name of person authenticating this report: Signature: MUSTAFA SALMAN	

